

BILLING DPR

State	Odisha	District	Balasore	Block	Soro	Gram Panchayat	Dahisade
--------------	--------	-----------------	----------	--------------	------	-----------------------	----------

Work Code	OD/346/3309/116313/393793/00071792 (Construction of Market complex near Hanuman Mandir Dahisada)
Project Category	Building

Financial Year	2020-21	Execution Level	PS
Executing Agency	Panchayat Samiti, Soro	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	03-01-2026
Date of Completion	12-01-2026	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Creation of Capital Asset for Revenue Generation	Project Sub-Category	Market Complex
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/346/3309/116313/393793/00071792/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/346/3309/116313/393793/00071792/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	1000000

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	52.4552579424	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	4.4165224212032	Cum
i)	BRM029 : Sand for filling and road blinding	1	4.4165224212032	1 Cum

3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	0.897076224	Cum
i)	BRM340 : Cement	2.29	2.05430455296	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	0.43059658752	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	0.86119317504	1 Cum.
4	Earth Work (AR0114a) :.Filling of foundation with escalated earth - Filling in foundation and plinth with excavated materials in Hard soil / Gravelly soil including watering and ramming as directed by the Engineer-in-charge.	-	52.4552579424	Cum
5	Masonry Brick Work (AR0603b) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm ² with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	4.2612153636864	Cum
i)	BRM340 : Cement	0.672	2.8635367243973	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.28	1.1931403018322	1 Cum
iii)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm ² with dimensional tolerance ± 2 %	350	1491.4253772902	1000 Nos
6	Masonry Brick Work (AR0603bi) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm ² with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	11.78531623936	Cum
i)	BRM340 : Cement	0.672	7.9197325128499	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.28	3.2998885470208	1 Cum
iii)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm ² with dimensional tolerance ± 2 %	350	4124.860683776	1000 Nos
7	Masonry Brick Work (AR0603bi) :.First floor - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm ² with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	10.7126418752	Cum
i)	BRM340 : Cement	0.672	7.1988953401344	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.28	2.999539725056	1 Cum

iii)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm ² with dimensional tolerance $\pm 2\%$	350	3749.42465632	1000 Nos
8	R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	6.27487828608	Cum
i)	BRM340 : Cement	3.4733	21.794534751042	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.823695228736	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	2.2589561829888	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	3.3884342744832	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.02513088753575	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000921	0.0057791629014797	1Mtr.
9	R.C.C. Work (AR0404Ac) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	4.0012069948032	Cum
i)	BRM340 : Cement	3.4733	13.89739225505	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.8005431476614	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.4404345181292	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	2.1606517771937	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.045339	0.18141072393738	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.16616612528718	1Cum.
10	R.C.C. Work (AR0404Ad) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)	-	0.88911637152	Cum

i)	BRM340 : Cement	3.4733	3.0881678932004	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.400102367184	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.3200818937472	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.4801228406208	1 Cum.
v)	BRM094 : Non-sal bullahs 125mm. mean dia of any length.	0.049542	0.044048603277844	1Mtr.
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0741335	0.065913308528078	1Cum.
11	R.C.C. Work (AR0404A) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering)	-	1.93553539872	Cum
i)	BRM340 : Cement	3.4733	6.7226951003742	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.870990929424	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.6967927435392	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.0451891153088	1 Cum.
12	R.C.C. Work (AR0404Ag) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)	-	4.14798078464	Cum
i)	BRM340 : Cement	3.4733	14.40718165929	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.866591353088	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.4932730824704	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	2.2399096237056	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.076659	0.31798005896972	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0502172	0.20829998065842	1Cum.

13	R.C.C. Work (AR0404Ac) :.First Floor - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	3.2818993936832	Cum
i)	BRM340 : Cement	3.4733	11.39902116408	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.4768547271574	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.181483781726	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.7722256725889	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.0544068	0.17855764393224	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0498348	0.16355279990432	1Cum.
14	R.C.C. Work (AR0404Ad) :.First Floor - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)	-	0.75985017952	Cum
i)	BRM340 : Cement	3.4733	2.6391876285268	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.341932580784	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.2735460646272	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.4103190969408	1 Cum.
v)	BRM094 : Non-sal bullahs 125mm. mean dia of any length.	0.0594504	0.045173397112536	1Mtr.
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0889602	0.067596423940135	1Cum.
15	R.C.C. Work (AR0404Ag) :.First Floor - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)	-	4.14798078464	Cum
i)	BRM340 : Cement	3.4733	14.40718165929	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.866591353088	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.4932730824704	1 Cum.

iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	2.2399096237056	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.0919908	0.38157607076366	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.06026064	0.24995997679011	1Cum.
16	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	26.34	Qntl
i)	BRM341 : Steel	1.05	27.657	1 Qntl.
17	Plastering (AR1014) :.16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	73.1655532634	Sqm
i)	BRM340 : Cement	0.043	3.1461187903262	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.018	1.3169799587412	1 Cum
18	Plastering (AR1014) :.First Floor - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	56.1241515868	Sqm
i)	BRM340 : Cement	0.043	2.4133385182324	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.018	1.0102347285624	1 Cum
19	Plastering (AR1004i) :.12mm thick cement plaster (1:6) over Brick work in outside. - 12mm thick cement plaster (1:6) over Brick work in outside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	56.8508574334	Sqm
i)	BRM340 : Cement	0.0358	2.0352606961157	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.015	0.852762861501	1 Cum
20	Plastering (AR1004i) :.First Floor - 12mm thick cement plaster (1:6) over Brick work in outside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	59.3295094734	Sqm
i)	BRM340 : Cement	0.0358	2.1239964391477	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.015	0.889942642101	1 Cum

21	Plastering (AR1027) :.6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces including chipping (Inside) - 6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces in inside including chipping with proper level and line, curing for the proper period with cost conveyance, royalty, taxes of all materials, labor, and T & P required for the work, etc comp. and as per the direction of the Engineer-in-charge.	-	25.18786136	Sqm
i)	BRM340 : Cement	0.0372	0.936988442592	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.0075	0.1889089602	1 Cum
22	Plastering (AR1027) :.First Floor - 6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces in inside including chipping with proper level and line, curing for the proper period with cost conveyance, royalty, taxes of all materials, labor, and T & P required for the work, etc comp. and as per the direction of the Engineer-in-charge.	-	26.03606575	Sqm
i)	BRM340 : Cement	0.0372	0.9685416459	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.0075	0.195270493125	1 Cum
23	Painting(AR0920) :.Finishing wall two coats with plastic emulsion paint of approved shades on new work (Inside) - Finishing wall two coats with plastic emulsion paint of approved shades on new work to give an even shade including all costs of labor, Paint and Brushes required for the work, etc. complete and as per direction of the Engineer-in-charge.(Inside)	-	93.1508466234	Sqm
i)	BRM140 : Plastic Emulsion paint	0.125	11.643855827925	1 Litre
24	Painting(AR0920) :.First Floor - Finishing wall two coats with plastic emulsion paint of approved shades on new work to give an even shade including all costs of labor, Paint and Brushes required for the work, etc. complete and as per direction of the Engineer-in-charge.(Inside)	-	79.4363013768	Sqm
i)	BRM140 : Plastic Emulsion paint	0.125	9.9295376721	1 Litre
25	Painting(AR0918g) :.Finishing wall with two coats weather coat paint of approved shade including one coat of oil bound primer in the outer surface of old work .(Outside) - Finishing wall with two coats weather coat paint of approved shade including one coat of oil bound primer in the outer surface of old work to give an even shade including all costs of labour, Paint, Brushes, and putty required for the work, etc. complete and as per direction of Engineer-in-charge. (Outside)	-	56.8508574334	Sqm
i)	BRM255 : Weather Coat (I.S.I.)	0.125	7.106357179175	1 Ltr
ii)	BRM252 : Wall cement primer (I.S.I.) Oil bound	0.084	4.7754720244056	1 Ltr
26	Painting(AR0918g) :.First Floor - Finishing wall with two coats weather coat paint of approved shade including one coat of oil bound primer in the outer surface of old work to give an even shade including all costs of labour, Paint, Brushes, and putty required for the work, etc. complete and as per direction of Engineer-in-charge. (Outside)	-	59.3295094734	Sqm
i)	BRM252 : Wall cement primer (I.S.I.) Oil bound	0.084	4.9836787957656	1 Ltr
27	Other Building Items. (AR1901B) :.First floor - Supplying, fitting & fixing Vitrified Tile 600mmx600mm Plain Ivory in floors of size 600mm x 600 mm of approved make conforming IS:13755 laid on 20 mm thick cement mortar(1:4)and filling joints with white cement of approved quality including cost of all materials, taxes, labour, T&P , etc. required for the work all complete as per direction of Engineer-in-charge(for new work only)	-	25.6991901817	Sqm

i)	BRM174 : White Cement.	0.0076	0.19531384538092	1Qntl
ii)	BRM340 : Cement	0.1074	2.7600930255146	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.021	0.5396829938157	1 Cum
iv)	BRM131 : Tiles up to Polished Vitrified floor tiles of premium grade having thickness 8 mm to 10mm confirming to IS 15622:2006 (Group-B la) of sizes Vitrified Tile 600mmx600mm Plain (Ivory)	1	25.6991901817	1 Sqm.
28	Other Building Items. (AR1911) :.Stainless steel of 304 grade in hand railing using 50mm dia of 2mm - Supplying, fitting and fixing of Stainless steel of 304 grade in hand railing using 50mm dia of 2mm thick circular pipe with Balustrade of size 32mm x 32mm x 2mm @ 0.90mtr. C/C and stainless square pipe bracing of size 32mm x 32mm x 2mm in 3 rows in staircase as per approved design and specification, buffing, polishing etc with cost, conveyance, taxes of all materials, labour, T&P etc. required for the complete in all respect. and as per direction of Engineer in Charge	-	8.3301837334341	Rmt
29	Plastering (AR1017) :.First Floor - 20mm thick cement Plaster in CM (1:4) over stone work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp. and as per direction of Engineer-in-charge.	-	33.19238384	Sqm
i)	BRM340 : Cement	0.0744	2.469513357696	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.021	0.69704006064	1 Cum
30	Painting(AR0901bi) :.Priming one coat in outer surface with primer of approved quality over iron work - Priming one coat in outer surface with primer of approved quality over iron work including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.	-	10.405136	Sqm
i)	BRM137 : Red oxide Primer	0.054	0.561877344	1 Litre
31	Painting(AR0903b) :.Painting two coats of enamel paint with a coat of red oxide primer over iron surface - Painting two coats of enamel paint with a coat of red oxide primer over iron surface including all costs of labour, Paint, Primer, brushes and putty required for the work etc. complete and as per direction of Engineer-in-charge.	-	10.405136	Sqm
i)	BRM137 : Red oxide Primer	0.054	0.561877344	1 Litre
ii)	BRM141 : Enamel paint	0.125	1.300642	1 Litre
32	Wood Work (AR1201) :.Supplying, fitting and fixing of wood work framed and fixed (wrought and put up) - Supplying, fitting and fixing of wood work framed and fixed (wrought and put up) in burgahs, rafters and posts in dressed seasoned sal wood including cost of materials, labour, conveyance, taxes of all materials, T&P, etc . complete and as per direction of Engineer in charge	-	0.26567954432	Cum
i)	BRM098 : Seasoned rough dressed sawn Sal wood having minimum dimension 50mm. to 150mm. & up to 2.75m. long.	1	0.26567954432	1Cum.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	4.4165224212032	1 Cum	442.25	1953.2070407771
2	BRM028	25.061289547238	1 Cum	442.25	11083.355302266
3	BRM044	0.86119317504	1 Cum.	552.5	475.8092292096
4	BRM060	9.1578413496983	1 Cum.	552.5	5059.7073457083

5	BRM052	13.736762024547	1 Cum.	552.5	7589.5610185625
					Total: 26161.639936524