

BILLING DPR							
State	Odisha	District	Angul	Block	Kaniha	Gram Panchayat	Deranga
<b>Work Code</b>	OD/344/3280/115674/403765/00075361 (Const. of Market Complex with 04 Nos. of Rooms)						
<b>Project Category</b>	Building						
<b>Financial Year</b>	2021-22		<b>Execution Level</b>		PS		
<b>Executing Agency</b>	Panchayat Samiti, Kaniha		<b>Bill Status</b>		1st Bill		
<b>Proposal Date</b>	-		<b>Date of Commencement</b>		02-02-2026		
<b>Date of Completion</b>	-		<b>Scheme Name</b>		5th SFC Grant in Aid		
<b>Scheme Component Name</b>	Creation of Capital Asset for Revenue Generation		<b>Project Sub-Category</b>		Market Complex		
<b>Project Type</b>	New Work		<b>Name of Executant</b>				

### Administrative Approval Details

<b>Approval No.</b>	OD/344/3280/115674/403765/00075361/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/344/3280/115674/403765/00075361/TS
<b>Fund Sanction No.</b>	
<b>Fund Sanction Amount (in Rs.)</b>	1000000

### ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift -</b> Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	<b>42.988442</b>	Cum
2	<b>Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed -</b> Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>51.0971558976</b>	Cum
i)	<b>BRM029</b> : Sand for filling and road blinding	1	51.0971558976	1 Cum
3	<b>Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal -</b> Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>12.538342749683</b>	Cum

i)	<b>BRM340</b> : Cement	2.29	28.712804896774	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.48	6.0184045198478	1 Cum
iii)	<b>BRM044</b> : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	12.036809039696	1 Cum.
4	<b>R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	<b>5.858038</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	20.3467233854	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	2.6361171	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	2.10889368	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	3.16334052	1 Cum.
v)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.02346144219	1Cum.
vi)	<b>BRM092</b> : Non-sal bullahs 75mm. mean dia of any length.	0.000921	0.005395252998	1Mtr.
5	<b>R.C.C. Work (AR0404Ab) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)	-	<b>2.703731671872</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	9.390871215913	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	1.2166792523424	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.97334340187392	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.4600151028109	1 Cum.
v)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.01335	0.036094817819491	1Cum.
vi)	<b>BRM092</b> : Non-sal bullahs 75mm. mean dia of any length.	0.00307	0.008300456232647	1Mtr.

6	<b>R.C.C. Work (AR0404Ac) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	<b>3.8145278112</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	13.248999446641	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	1.71653751504	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.373230012032	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	2.059845018048	1 Cum.
v)	<b>BRM084</b> : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.045339	0.172946876432	1Mtr
vi)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.15841352547132	1Cum.
7	<b>R.C.C. Work (AR0404Ad) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)	-	<b>2.07143196944</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	7.194704659456	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	0.932144386248	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.7457155089984	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.1185732634976	1 Cum.
v)	<b>BRM094</b> : Non-sal bullahs 125mm. mean dia of any length.	0.049542	0.10262288263	1Mtr.
vi)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0741335	0.15356250190648	1Cum.
8	<b>R.C.C. Work (AR0404Ag) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)	-	<b>8.88542106816</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	30.86173299604	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	3.998439480672	1 Cum

iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	3.1987515845376	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	4.7981273768064	1 Cum.
v)	<b>BRM084</b> : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.076659	0.68114749366408	1Mtr
vi)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0502172	0.446200966864	1Cum.
9	<b>R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position -</b> Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	<b>23.53</b>	Qntl
i)	<b>BRM341</b> : Steel	1.05	24.7065	1 Qntl.
10	<b>Masonry Brick Work (AR0603b) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth -</b> Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	<b>15.17770993872</b>	Cum
i)	<b>BRM340</b> : Cement	0.672	10.19942107882	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.28	4.2497587828416	1 Cum
iii)	<b>BRM005</b> : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	350	5312.198478552	1000 Nos
11	<b>Masonry Brick Work (AR0603bi) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure -</b> Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	<b>24.99726117952</b>	Cum
i)	<b>BRM340</b> : Cement	0.672	16.798159512637	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.28	6.9992331302656	1 Cum
iii)	<b>BRM005</b> : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	350	8749.041412832	1000 Nos

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	<b>BRM029</b>	51.0971558976	1 Cum	229.25	11714.022989525
2	<b>BRM028</b>	27.767314167257	1 Cum	229.25	6365.6567728438
3	<b>BRM044</b>	12.036809039696	1 Cum.	400.5	4820.7420203981
4	<b>BRM060</b>	8.3999341874419	1 Cum.	400.5	3364.1736420705
5	<b>BRM052</b>	12.599901281163	1 Cum.	400.5	5046.2604631057

Total: 31310.855887943