

Measurements

OD/344/3276/115550/404281/00085900 : 11:15
Block : Anugul, Gram Panchayat : Angarbandha
Created By:ASHOK KUMAR SITHA

Measurement Book No : 1							Measurement Date : 2026-03-12			Pages : 1 to 3	
Item 1 : Earth Work							Spec. Code : AR0103a1				
Spec Decription : Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 50m to 75m lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	base	15	4	6			360			✓	
Total Quantity							360 cum (360 Cum)				
Amount							360 X 326.913972 = Rs. 117689.03				
Item 2 : Concrete							Spec. Code : AR0303				
Spec Decription : Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	base	15	4	6			360			✓	
ii		6	7	8	2		672			✓	
iii		6	7	8	8		2688				
Total Quantity							3720 Cft (105.338496 Cum)				
Amount							105.338496 X 5234.92058488 = Rs. 551438.66				
Item 3 : R.C.C. Work							Spec. Code : AR0410c				

Spec Description :

Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc

S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	base	15	4	6			360			✓	
Total Quantity							360 Sqm (360 Sqm)				
Amount							360 X 216.4557413722 = Rs. 77924.07				
Total Amount							Rs. 747051.75790469				

Addition Component

i) Provision for Contingency	Rs. 15000
ii) Display Citizen Board	Rs. 5000
Total Addition	Rs. 20000

Deduction Component

i) Contingency	Rs. 15000
ii) Royalty	Rs. 14916
iii) Additional Royalty	Rs. 15169
iv) EMF	Rs. 746
v) DMF	Rs. 1492
vi) Empty Gunny Bag	Rs. 1905
Total Deduction	Rs. 49228

Grand Total Amount : Rs. 717823.75790469