

Measurements

OD/350/3336/116944/399133/00085948 : TENDER19-03-1000
Block : Baranga, Gram Panchayat : Munduli
Created By:DEBASMITA LENKA

Measurement Book No : 1000					Measurement Date : 2026-03-20					Pages : 100 to 400	
Item 1 : Earth Work					Spec. Code : AR0103a1						
Spec Decription : Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 50m to 75m lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	WENFJERN	5	5	5	5	5	3125			✓	
Total Quantity							3125 Cft (88.49 Cum)				
Amount							88.49 X 326.913972 = Rs. 28928.62				
Item 2 : Concrete					Spec. Code : AR0303						
Spec Decription : Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	BJEG	5	5	5	4	3	1500			✓	
Total Quantity							1500 Cft (42.4752 Cum)				
Amount							42.4752 X 6022.2149203 = Rs. 255794.78				
Item 3 : R.C.C. Work					Spec. Code : AR0410c						
Spec Decription : Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc											

S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	WNRKW	5	5	2	5	5	1250			✓	
Total Quantity							1250 Sft (116.12875 Sqm)				
Amount							116.12875 X 77.43850937864 = Rs. 8992.84				
Total Amount											
							Rs. 293716.23786101				

Addition Component

i) Provision for Contingency	Rs. 1000
ii) Display Citizen Board	Rs. 1000
Total Addition	Rs. 2000

Deduction Component

i) Contingency	Rs. 100
ii) Royalty	Rs. 6014
iii) Additional Royalty	Rs. 6116
iv) EMF	Rs. 301
v) DMF	Rs. 601
vi) Empty Gunny Bag	Rs. 769
Total Deduction	Rs. 13901

Grand Total Amount : Rs. 281815.23786101