

## Measurements

OD/366/3520/120542/427298/00085966 : Grama sadaka  
Block : Raighar, Gram Panchayat : Kaudola  
Created By: DURGAPRASAD HANSDAH

<b>Measurement Book No : 1002</b>				<b>Measurement Date : 2026-03-23</b>				<b>Pages : 202 to 212</b>			
<b>Item 1 : Earth Work</b>				<b>Spec. Code : AR0103a11</b>							
<b>Spec Decription :</b> Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 100m to 125m lead and two extra lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	CDA	1	2	2	1	1	4			✓	
<b>Total Quantity</b>							<b>4 Cft (0.1132672 Cum)</b>				
<b>Amount</b>							<b>0.1132672 X 400.173312 = Rs. 45.33</b>				
<b>Item 2 : Road Work</b>				<b>Spec. Code : AR1304</b>							
<b>Spec Decription :</b> Flank dressing to proper camber and as per direction of Engineer-in-charge.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	NNBHG	30	20	2	1	2	2400			✓	
<b>Total Quantity</b>							<b>2400 Sft (222.9672 Sqm)</b>				
<b>Amount</b>							<b>222.9672 X 6.0209032258065 = Rs. 1342.46</b>				
<b>Item 3 : Earth Work</b>				<b>Spec. Code : AR0103a12</b>							
<b>Spec Decription :</b> Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 50m lead, with three extra lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC

i	JIJ	10	20	10	6	2	24000			✓	
<b>Total Quantity</b>							<b>24000 Cft (679.6032 Cum)</b>				
<b>Amount</b>							<b>679.6032 X 370.309632 = Rs. 251663.61</b>				
<b>Item 4 : Earth Work</b>							<b>Spec. Code : AR0103a16</b>				
<b>Spec Description :</b> Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 50m lead, with four extra lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	KJG	20	10	4	4	2	6400			✓	
<b>Total Quantity</b>							<b>6400 Cft (181.22752 Cum)</b>				
<b>Amount</b>							<b>181.22752 X 389.441052 = Rs. 70577.44</b>				
<b>Item 5 : Earth Work</b>							<b>Spec. Code : AR0103a19</b>				
<b>Spec Description :</b> Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 100m to 125m lead and four extra lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	GHHGF	20	10	2	10	2	8000			✓	
<b>Total Quantity</b>							<b>8000 Cft (226.5344 Cum)</b>				
<b>Amount</b>							<b>226.5344 X 438.436152 = Rs. 99320.87</b>				
<b>Total Amount</b>							<b>Rs. 422949.7080141</b>				

### Addition Component

i) Provision for PH Work	Rs. 1
ii) Provision for EI Work	Rs. 4356

iii) Provision for Contingency	Rs. 4356
iv) Display Citizen Board	Rs. 1
v) Any Other Lumpsum	Rs. 1
vi) Contingency	Rs. 4356
vii) Provision for survey investigation and quality control	Rs. 1
<b>Total Addition</b>	<b>Rs. 13072</b>

**Grand Total Amount : Rs. 436021.7080141**