

Measurements

OD/356/3400/118416/400977/00085989 : Priya road Construction
Block : Jajpur, Gram Panchayat : Badasuar
Created By:Pratap Kumar Sethy

Measurement Book No : 1007					Measurement Date : 2026-03-24					Pages : 63 to 84	
Item 1 : Road Work					Spec. Code : AR1332a						
Spec Decription : Laying 20mm thick premix carpet using 0.23cum of 13.2mm to 5.6mm size crushed stone chipping and 12.70kg. viscosity grade (VG-30) of bitumen (from Paradip) for 9.29sqm including cost conveyance, royalty, taxes, cess etc. of all materials, hire and running charges of PRR etc. complete as per specification and direction of the Engineer-in-Charge.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	Road	2	4	4	3	2	192			✓	
Total Quantity							192 Sft (17.837376 Sqm)				
Amount							17.837376 X 160.39328581416 = Rs. 2861.00				
Item 2 : Road Work					Spec. Code : AR1321aii						
Spec Decription : Laying 6mm thick precoated seal coat Type-B using 0.06 cum of 6.7mm size chips as per sieve analysis and 6.8Kg of viscosity grade (VG-30) bitumen (from Haldia) per 10sqm.including cost conveyance, royalty, taxes, cess etc. of all materials, hire and running charges of PRR, hot mix plant, tar boiler and all other T&P articles etc. required for the work complete as per specification and direction of the Engineer-in-Charge.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	Road	5	3	4	2	2	240			✓	
Total Quantity							240 Sft (22.29672 Sqm)				
Amount							22.29672 X 176.85009105667 = Rs. 3943.18				
Item 3 : Road Work					Spec. Code : AR1322ai						
Spec Decription : Laying 6mm thick precoated seal coat Type-B using 0.06 cum of 6.7mm size chips as per sieve analysis and 6.8Kg of viscosity grade (VG-30) bitumen (from Haldia) per 10sqm.including cost conveyance, royalty, taxes, cess etc. of all materials, hire and running charges of PRR, hot mix plant, tar boiler and all other T&P articles etc. required for the work complete as per specification and direction of the Engineer-in-Charge.											

S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	Road	3	4	4	6	2	576			✓	
Total Quantity							576 Sqm (576 Sqm)				
Amount							576 X 75.031183961944 = Rs. 43217.96				
Total Amount											
							Rs. 50022.134271287				

Addition Component

i) Provision for PH Work	Rs. 1000
ii) Provision for EI Work	Rs. 100
iii) Provision for Contingency	Rs. 500
iv) Display Citizen Board	Rs. 500
v) Any Other Lumpsum	Rs. 500
Total Addition	Rs. 2600

Deduction Component

i) Contingency	Rs. 526
ii) Royalty	Rs. 584.95184969007
iii) EMF	Rs. 29.247592484503
iv) DMF	Rs. 58.495184969007
v) Labour Cess	Rs. 526
Total Deduction	Rs. 1724.6946271436

Grand Total Amount : Rs. 50897.439644144