

Measurements

OD/356/3400/118419/401003/00086011 : SIRD CAMPUS BUILDING
Block : Jajpur, Gram Panchayat : Bhuinpur
Created By:SONALI DAS

| Measurement Book No : 1004 | | | | Measurement Date : 2026-03-30 | | | | Pages : 84 to 117 | | | |
|--|-------------|---|---|-------------------------------|----|-----------------------|--|-------------------|-----------|----|----|
| Item 1 : Earth Work | | | | | | Spec. Code : AR0103a1 | | | | | |
| Spec Decription : Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 50m to 75m lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept. | | | | | | | | | | | |
| S/N | Description | N | L | B | D | CF | Quantity | Remarks | Deduction | CM | TC |
| i | 1 | 2 | 2 | 5 | 4 | 4 | 320 | | | ✓ | |
| Total Quantity | | | | | | | 320 Cft (9.061376 Cum) | | | | |
| Amount | | | | | | | 9.061376 X 326.913972 = Rs. 2962.29 | | | | |
| | | | | | | | | | | | |
| Item 2 : Earth Work | | | | | | Spec. Code : AR0103a7 | | | | | |
| Spec Decription : Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 100m to 125m lead and one extra lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept. | | | | | | | | | | | |
| S/N | Description | N | L | B | D | CF | Quantity | Remarks | Deduction | CM | TC |
| i | 1 | 2 | 4 | 5 | 55 | 5 | 11000 | | | ✓ | |
| Total Quantity | | | | | | | 11000 Cft (311.4848 Cum) | | | | |
| Amount | | | | | | | 311.4848 X 381.041892 = Rs. 118688.76 | | | | |
| | | | | | | | | | | | |
| Item 3 : Earth Work | | | | | | Spec. Code : AR0103a2 | | | | | |
| Spec Decription : Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 75m to 100m lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept. | | | | | | | | | | | |

| S/N | Description | N | L | B | D | CF | Quantity | Remarks | Deduction | CM | TC |
|-----------------------|-------------|---|---|---|---|----|--|---------|-----------|----|----|
| i | 2 | 4 | 6 | 7 | 7 | 7 | 8232 | | | ✓ | |
| Total Quantity | | | | | | | 8232 Cft (233.1038976 Cum) | | | | |
| Amount | | | | | | | 233.1038976 X 329.247072 = Rs. 76748.78 | | | | |
| Total Amount | | | | | | | | | | | |
| Total Amount | | | | | | | Rs. 198399.82369777 | | | | |

Addition Component

| | |
|------------------------------|-----------------|
| i) Provision for Contingency | Rs. 1984 |
| ii) Display Citizen Board | Rs. 1984 |
| iii) Any Other Lumpsum | Rs. 100 |
| Total Addition | Rs. 4068 |

Grand Total Amount : Rs. 202467.82369777