

Measurements

OD/366/3520/120535/427225/00086022 : Edit Sanction Amount
Block : Raighar, Gram Panchayat : Gona
Created By:TANMAY PATTNAIK

Measurement Book No : 1004				Measurement Date : 2026-04-02				Pages : 25 to 43			
Item 1 : Earth Work						Spec. Code : AR0103a1					
Spec Decription : Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 50m to 75m lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	a	1	34	3	2	2	408			✓	
Total Quantity							408 Cft (11.5532544 Cum)				
Amount							11.5532544 X 326.913972 = Rs. 3776.92				
Item 2 : Earth Work						Spec. Code : AR0103a2					
Spec Decription : Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 75m to 100m lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i		1	4	3	3	3	108			✓	
Total Quantity							108 Cft (3.0582144 Cum)				
Amount							3.0582144 X 329.247072 = Rs. 1006.91				
Item 3 : Earth Work						Spec. Code : AR0103a3					
Spec Decription : Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 100m to 125m lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge.											

S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i		2	4	12	11	10	10560			✓	
Total Quantity							10560 Cft (299.025408 Cum)				
Amount							299.025408 X 361.910472 = Rs. 108220.43				
Item 4 : Earth Work							Spec. Code : AR0103a5				
Spec Description : Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 50m to 75m lead and one extra lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i		1	2	4	3	3	72			✓	
Total Quantity							72 Cft (2.0388096 Cum)				
Amount							2.0388096 X 346.045392 = Rs. 705.52				
Total Amount							Rs. 113709.7756387				

Addition Component

i) Provision for PH Work	Rs. 1137
ii) Provision for Contingency	Rs. 1137
iii) Display Citizen Board	Rs. 1137
iv) Any Other Lumpsum	Rs. 100
v) Contingency	Rs. 100
vi) Provision for survey investigation and quality control	Rs. 1137
Total Addition	Rs. 4748

Deduction Component

i) Contingency	Rs. 1185
----------------	----------

ii) Labour Cess	Rs. 1185
iii) Any Other Lumpsum Bill	Rs. 100
Total Deduction	Rs. 2470

Grand Total Amount : Rs. 115987.7756387