

Measurements

OD/366/3520/120537/427291/00086029 : satesbatia road
Block : Raigarh, Gram Panchayat : Hatabharandi
Created By: DURGAPRASAD HANSDAH

Measurement Book No : 124				Measurement Date : 2026-04-04				Pages : 24 to 54			
Item 1 : Road Work						Spec. Code : AR1341a					
Spec Description : Providing, laying, spreading and compacting Grading-I stone aggregates of specific sizes using moorum or gravel to water bound macadam specification including spreading in uniform thickness, hand packing, rolling with 3 wheeled steel roller 8-10 tonnes in stages to proper grade and camber, applying and brooming requisite type of screening/binding materials to fill up the interstices of coarse aggregate, watering and compacting to the required density as per Clause 404 of MoRT&H Specifications for Road & Bridge works(Last Revision).											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	q	1	1	1	2	8	16			✓	
Total Quantity							16 cum (16 Cum)				
Amount							16 X 2301.5466461111 = Rs. 36824.75				
Item 2 : Road Work						Spec. Code : AR1341c					
Spec Description : Providing, laying, spreading and compacting Grading-II stone aggregates of specific sizes using moorum or gravel to water bound macadam specification including spreading in uniform thickness, hand packing, rolling with 3 wheeled steel roller 8-10 tonnes in stages to proper grade and camber, applying and brooming requisite type of screening/binding materials to fill up the interstices of coarse aggregate, watering and compacting to the required density as per Clause 404 of MoRT&H Specifications for Road & Bridge works(Last Revision).											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	a	1	3	4	5		60			✓	
Total Quantity							60 cum (60 Cum)				
Amount							60 X 1664.3841880333 = Rs. 99863.05				
Item 3 : Road Work						Spec. Code : AR1341e					

Spec Decription :

Providing, laying, spreading and compacting Grading-III stone aggregates of specific sizes using moorum or gravel to water bound macadam specification including spreading in uniform thickness, hand packing, rolling with 3 wheeled steel roller 8-10 tonnes in stages to proper grade and camber, applying and brooming requisite type of screening/binding materials to fill up the interstices of coarse aggregate, watering and compacting to the required density as per Clause 404 of MoRT&H Specifications for Road & Bridge works(Last Revision).

S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	q	2	2	2	1	1	8			✓	
Total Quantity							8 cum (8 Cum)				
Amount							8 X 1767.0772510333 = Rs. 14136.62				
Item 4 : Road Work							Spec. Code : AR1304				
Spec Decription :											
Flank dressing to proper camber and as per direction of Engineer-in-charge.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	a	1	3	1	3	1	9			✓	
Total Quantity							9 Sqm (9 Sqm)				
Amount							9 X 6.0209032258065 = Rs. 54.19				
Total Amount							Rs. 150878.60375707				

Addition Component

i) Provision for Contingency	Rs. 1509
ii) Display Citizen Board	Rs. 1509
Total Addition	Rs. 3018

Deduction Component

i) Royalty	Rs. 3383
ii) EMF	Rs. 169
iii) DMF	Rs. 338

Total Deduction	Rs. 3890
-----------------	----------

Grand Total Amount : Rs. 150006.60375707