BILLING DPR							
State	Odisha	**District**	Sundargarh	**Block**	Tangarpali	**Gram Panchayat**	Kiripsira

Work Code	OD/373/3589/121772/383769/00056084 (CONSTRUCTION OF CC ROAD FROM SANTOSH BILUNG HOUSE TO RD ROAD AT SURDA SAJGORIPADAD)
Project Category	Road

Financial Year	2025-26	**Execution Level**	PS
Executing Agency	Panchayat Samiti, Tangarpali	**Bill Status**	Final Bill
Proposal Date	-	**Date of Commencement**	14-10-2025
Date of Completion	20-11-2025	**Scheme Name**	SFC Devolution of Fund
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO ZILLA PARISHAD	**Project Sub-Category**	CC Road
Project Type	New Work	**Name of Executant**	

Administrative Approval Details

Approval No.	OD/373/3589/121772/383769/00056084/AS

Technical Sanction Details

Technical Sanction No.	OD/373/3589/121772/383769/00056084/TS
Fund Sanction No.	3154
Fund Sanction Amount (in Rs.)	157165

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	**Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal -** Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	**12.3**	Cum
i)	**BRM340 :** Cement	2.29	28.167	1 Qntl.
ii)	**BRM028 :** Screened and washed sharp sand for mortar	0.48	5.904	1 Cum
iii)	**BRM044 :** Granite Stone broken metal 40mm. size (Crusher broken)	0.96	11.808	1 Cum.
2	**Earth Work (AR0102a1) :.Earthwork in hard soil or gravelly soil within 50m to 75m lead and 1.5m, initial lift -** Earthwork in hard soil or gravelly soil within 50m to 75m lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge.	-	**13.284**	Cum

3	**Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum -** Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specificaion and direction of Engineer-in charge.	-	**8.8245**	Cum
i)	**BRM340 :** Cement	3.23	28.503135	1 Qntl.
ii)	**BRM028 :** Screened and washed sharp sand for mortar	0.45	3.971025	1 Cum
iii)	**BRM056 :** Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	7.94205	1 Cum.
4	**Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed -** Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	**11.316**	Cum
i)	**BRM029 :** Sand for filling and road blinding	1	11.316	1 Cum
5	**R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc -** Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	**9.84**	Sqm
i)	**BRM104 :** Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.0262728	1Cum.
ii)	**BRM092 :** Non-sal bullahs 75mm. mean dia of any length.	0.126	1.23984	1Mtr.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	**BRM340**	56.670135	1 Qntl.	582.292	32998.56624942
2	**BRM028**	9.875025	1 Cum	483.09	4770.52582725
3	**BRM044**	11.808	1 Cum.	1336.36	15779.73888
4	**BRM056**	7.94205	1 Cum.	1737.73	13801.1385465
5	**BRM029**	11.316	1 Cum	478.15	5410.7454
6	**BRM104**	0.0262728	1Cum.	58573.086	1538.8789738608
7	**BRM092**	1.23984	1Mtr.	229.106	284.05478304
					Total: 74583.648660071